EXTENSION OF TIME PROPOSAL

1	Name of work	Improvements to roads and drain in Kodigehalli Village in ward no. 8.
2	Amount of Work Portion	10.00 Lakhs
3	Estimated Cost	10.00 Lakhs
4	Name of contractor	Amruthraj
5	Agreement No.	24/15-16
6	No. and date under which work order issued	24/15-16 Dt: 20.04.2015
7	Time limit originally fixed for completion	60 days
8	Date of application by the contractor for granting extension of time	18.06.2015
9	Date of receipt of application in the sub division office	18.06.2015
10	Extension granted if any	
	i)	-
	ii)	-
11	Work carried out by the contractor during the original period stipulated in the contract.	-
12	Work carried out during 1st extension	-
13	Work carried out during 2nd extension	-
14	Time now applied for	120 days
15	Date of recommending time limit applied for	18.06.2015
16	Whether the orginal application of the contractor is enclosed.	Yes
17	Balance of work remaining to be done	Yes
18	Probable time required for completion of remaining work	-
19	Cost of work charged establishment charged on the work after the expairy of original period.	-
20	Whether notice as per clause of contract has been issued.	-
21	Remarks of the AEE and the daily rate of penalty proposed	Second notice of 1/60 rate of agreed. Extension may kindly be granted.
22	Remarks of the EE with the daily rate of penalty proposed	

Assistant Engineer

Executive Engineer
Byatarayanapura Division

27/12

Assistant Executive Engineer

Chief Engineer
Yelahanka Zone, Bangalore-92

Chief Engineer
Yelahanka Zone
Jnath Bangalore Mahanagara
Bangalore 92